

# Northern Line Extension

## BI-MONTHLY UPDATE

July - August 2016

### Kennington Green

Thank you for your patience whilst we continue with the Northern Line Extension works near you. We would like to update you on where we are and what is planned for the next four to eight weeks.

#### **What has been completed**

The construction of the temporary acoustic enclosure is now complete to assist in controlling construction noise, dust and light during 24/7 working.

The first stage of the capping beams construction has now been completed. Some further beams will be concreted on the eastern side of the worksite following the removal of the temporary acoustic enclosure.

Installation of the gantry crane within the enclosure is now complete.

#### **What is planned**

Further equipment will be installed in the acoustic enclosure and this will include the silos which will be used for mixing the cement for the Sprayed Concrete Lining (SCL) of the shaft and tunnel.

Excavation of the shaft will commence during July to an approximate depth of 25m, followed by the tunnel in August. The work will be carried out within the acoustic enclosure, which is due to be removed in spring 2018.

Excavated material from the shaft and tunnels will be removed by truck. To avoid night-time lorry movements, material excavated overnight will be stockpiled within the enclosure ready to be removed the following day.



Capping beam

See page overleaf

[nle@tfl.gov.uk](mailto:nle@tfl.gov.uk)

0343 222 2424

Ref: FLO-N202-2360000-COM-NTF-000016

[tfl.gov.uk/northern-line-extension](http://tfl.gov.uk/northern-line-extension)



Gantry crane



Shaft area ready for excavation.



Layout of equipment within acoustic enclosure

During July our working hours **will change to 24 hours a day 7 days a week and will continue until the completion of the shaft and tunnel in 2018.**

Our core working hours will remain as 08:00 to 18:00 Monday to Friday and 08:00 to 13:00 Saturday (with quiet maintenance allowed between 13:00 and 18:00), however, residents may observe staff on site outside these hours who are either carrying out essential support work to the tunnelling operation or providing security for the worksite.

Your feedback is important to us. We will continue to hold regular “drop In” sessions at the Montford Place work site so that residents can meet staff and discuss any concerns or queries. We will advise you when the next session is planned.

**If you have any concerns or queries, please contact us at [nle@tfl.gov.uk](mailto:nle@tfl.gov.uk)**

**or call our 24/7 helpdesk on 0343 222 2424 (Option 1)**

[nle@tfl.gov.uk](mailto:nle@tfl.gov.uk)  
0343 222 2424